

AGENDA SPECIAL MEETING OF THE CITY COUNCIL

March 20, 2017

4:00 PM ADDISON TREEHOUSE 14681 MIDWAY ROAD SUITE 200 ADDISON, TEXAS 75001

SPECIAL MEETING

1. Present, Discuss, And Consider Action On An <u>Update On Phase 1 Of</u>
<u>The Belt Line Road Utility Undergrounding Project And Next Steps</u>
<u>Related To The Potential Future Phases Of The Project,</u>
<u>Including But Not Limited To The Undergrounding Of Overhead</u>
<u>Utilities East Of Midway Road, Implementation Of The Master</u>
<u>Transportation Plan, Road Overlay, And Landscape Elements.</u>

Adjourn Meeting

NOTE: The City Council reserves the right to meet in Executive Session closed to the public at any time in the course of this meeting to discuss matters listed on the agenda, as authorized by the Texas Open Meetings Act, Texas Government Code, Chapter 551, including §551.071 (private consultation with the attorney for the City); §551.072 (purchase, exchange, lease or value of real property); §551.074 (personnel or to hear complaints against personnel); §551.076 (deployment, or specific occasions for implementation of security personnel or devices); and §551.087 (economic development negotiations). Any decision held on such matters will be taken or conducted in Open Session following the conclusion of the Executive Session.

Posted: Laura Bell, 03/16/2017, no later than 5:00 pm

THE TOWN OF ADDISON IS ACCESSIBLE TO PERSONS WITH DISABILITIES.
PLEASE CALL (972) 450-7017 AT LEAST
48 HOURS IN ADVANCE IF YOU NEED ASSISTANCE.

AI-2135

Special Worksession

Meeting Date: 03/20/2017

Department: Infrastructure- Development Services

AGENDA CAPTION:

Present, Discuss, And Consider Action On An <u>Update On Phase 1 Of The Belt Line</u>

Road Utility Undergrounding Project And Next Steps Related To The

Potential Future Phases Of The Project, Including But Not Limited To The

Undergrounding Of Overhead Utilities East Of Midway Road, Implementation

Of The Master Transportation Plan, Road Overlay, And Landscape Elements.

BACKGROUND:


The 2012 Bond Program included a project to underground the overhead utilities on Belt Line Road from Marsh Lane to the Dallas North Tollway. Phase 1 of this project, from Marsh Lane to Midway Road, is nearing completion. In addition to consideration of the undergrounding, the Town recently adopted a new Master Transportation Plan. This Plan designated Belt Line Road as an enhanced pedestrian path that would include wider sidewalks pulled away from the back of curb.

Staff will provide an update on Phase 1 of the utility undergroundg project and present options to consider and request direction from Council to determine how to proceed with potential future phases of the project from Midway Road to the Dallas North Tollway. The discussion will include whether the Town will continue undergrounding the overhead utilities east of Midway Road and how the Master Transportation Plan should be implemented on Belt Line Road. Additionally, staff will discuss the need for an overlay of Belt Line Road and request direction on the timing of that overlay.

RECOMMENDATION:

Staff is requesting direction from the City Council.

Attachments								
Drocontation								
<u>Presentation</u>								



Phase 1 Underground Project Update

ADDISON

- Construction Start date October 31, 2014
- Contract end date November 27, 2016
 - Contract value \$9,279,722.48
- Completed Elements
 - Electric Duct Bank Construction
 - 2 of 3 Oncor circuits cable pulled, energized, customer services connected to new underground cable
 - Telecommunications duct bank construction
 - AT&T cable pulled through conduit
 - Water line improvements

Phase 1 Underground Project Update



- Elements In Progress
 - Landscaping and irrigation in medians and right-of-way
 - Traffic signal upgrades at Commercial, Business, Marsh, and the Mid-block crossing
 - Temporary intersection corners
 - 3rd Oncor circuit cable pull and service connections
 - Time Warner Cable (TWC) cable pulling, splicing, and service connections

3

Phase 1 Underground Project Update



- Elements Remaining to be Completed
 - AT&T cable splicing and service connections
 - Fiberlite cable pull and service connections
 - Telecommunications aerial cable demolitions
- To be completed once aerial utilities have been removed
 - Oncor Aerial Cable Demolition and Pole Removal
 - Traffic Signal Upgrades at Runyon and Surveyor
 - Permanent Intersection Plazas
 - Final landscaping restoration

ļ

Construction Contract Update




- The construction contract end date was November 27, 2017
- Various landscaping, traffic signal, and corner treatment elements were not done by the contract end date
 - Delays for which Contractor is responsible
 - Delays caused by interference with utility companies
 - Delays due to engineering design
- Next steps
 - Change order to accommodate design changes
 - Contractor will continue to work on self-inflicted delays
 - Contractor will continue work on work associated with design changes


5


Construction Contract Update



- Next steps (continued)
 - Town will issue a "Suspension of Work/Stop Work Order"
 - Based on time between Contractor's completion of above and Utility companies completion of their work
 - Contractor will complete work once Utility companies work is complete








Street Overlay



- Marsh to Tollway
- Must be done regardless of outcome related to future phase discussion
- Last done in 2005
 - Life expectancy 7-10 years
- Scope includes:
 - Mill and overlay of existing road surface
 - Remarking/striping
 - ADA compliance improvements



Utility Undergrounding



- The existing scope of Phase 2 for Midway to Tollway is similar to the scope of Phase 1
- Scope includes:
 - Undergrounding the overhead utilities
 - Sidewalk expansion only within existing ROW limits
 - ADA improvements
 - Traffic signal improvements
 - Water infrastructure improvements
- 90% construction plans for existing scope of Phase 2 utility undergrounding are complete
- Approximately \$900,000 spent on design to date

Projected Construction Costs - Assumptions




- Phase 1 costs are based on both actuals to date and projections
- Overlay costs not included in projected costs
- Phase 2 costs are shown in 2016 dollars
- No cost information from the telecommunications providers for Phase 2
- Oncor cost is an estimate Town will pay actuals
- Phase 2 costs are based on the current design
- No costs associated with the Master Transportation Plan have been included


13

Projected Construction Costs

ADDISON

Belt Line Budget Analysis						
		Phase 1		Phase 2		
<u>Activity</u>		Projected Cost	P	rojected Cost		
Civil Construction		9,257,437	\$	8,000,000		
Land Acquisition		909,469	\$	900,000		
Oncor Reimbursement		4,600,000	\$	6,000,000		
Telecom Reimbursement		393,372		TBD		
Project Management		287,088	\$	100,000		
Engineering		2,388,742	\$	500,000		
Construction Admin, Inspection, PM		576,945	\$	650,000		
Appraisal Fee		113,000	\$	120,000		
Geotech & Materials Testing		100,000	\$	120,000		
Direct Costs (Printing, Adv., Etc.)		71,000	\$	100,000		
Total	\$	18,697,053	\$	16,490,000		







- Current Conditions
 - Marsh to Midway sidewalks were added and widened where possible, but remain immediately back of curb in most locations
 - Midway to Tollway existing sidewalks in most locations are five feet wide and immediately back of curb








17

Master Transportation Plan Belt Line Road identified for an Enhanced Pedestrian Path Confidence Creft Park Conf



ADDISON

- How will the Master Transportation Plan be implemented on Belt Line Road?
 - Town implements as part of future phase of Belt Line Project
 - Town requires property owners to implement
 - A hybrid approach



- Town implements as part of future phase of Belt Line Project
 - Considerations:
 - Additional right-of-way acquisition costs
 - Additional design, redesign and construction costs
 - Impact on private development
 - Parking
 - Existing landscaping
 - Ensures consistent look and pedestrian experience
 - Timeline: Town controls project timeline

21

Master Transportation Plan



- Town requires property owners to implement
 - Considerations:
 - Town must determine what triggers new standards to be implemented
 - May discourage reinvestment in properties
 - Ability to comply / balance priorities?
 - Parking
 - Landscaping
 - Difficult to transition from new standards on one property to old standards on another
 - Inconsistent look and pedestrian experience
 - Timeline: Indefinite, completely dependent on property owners




- Hybrid approach
 - The Town could apply the standards where land dedicated and/or acquisition would not interfere with parking or where property owner was willing to give up parking.
 - Properties that opt out of the Town's project would have to meet new standards when their actions trigger implementation
 - Considerations:
 - Mix of considerations from the prior two approaches
 - Is there a fairness issue?
 - Timeline: Indefinite, completely dependent on property owners


23


Master Transportation Plan
















ADDISON

- How will the Master Transportation Plan be implemented on Belt Line Road?
 - Town implements as part of future phase of Belt Line Project
 - Town requires property owners to implement
 - A hybrid approach





Questions to be Answered

(ADDISON

- Does the Town continue undergrounding utilities east of Midway Road?
- How will the Master Transportation Plan be implemented on Belt Line Road?
 - Town implements as part of future phase of Belt Line Project
 - Town requires property owners to implement
 - A hybrid approach
- If/How is the project phased?
 - Midway to Addison Road
 - Addison Road to DNT
 - Midway to DNT
- When is the road overlay conducted?