

Town of Addison - Project List

Project		Status*	Letting Date	Construction Funding
Location	Description			
Proton Drive at Redding Trail RRFB	Lighting, Vehicular Stop for Pedestrian signs and pavement markings	Construction Phase Construction close to completion.	N/A	Operating Budget
Belt Line Road at Beltway Drive Traffic Signal	Traffic signal rebuild with new signal equipment, pedestrian signal equipment, and pavement markings	Construction Phase Pedestrian signal and final punch list to be completed.	N/A	CIP Funding
Addison Road at Sojourn Road Traffic Signal	Traffic signal rebuild with new signal equipment, pedestrian signal equipment, and pavement markings	Construction Phase Construction close to completion. Working through punch list.	N/A	CIP Funding
Addison Road at Belt Line Road Traffic Signal	Traffic signal rebuild with new signal equipment, pedestrian signal equipment, and pavement markings	Construction Phase Construction underway. Awaiting on electrical service from Oncor.	N/A	CIP Funding
Vitruvian Improvements	Signage, and pavement markings at the following locations: -Midblock Crossing: Vitruvian Way at Bella Lane -Midblock Crossing: Vitruvian Way at Park Road - Midblock Crossing: Vitruvian Way at Vitruvian Trail	Construction Phase Vitruvian Way at Bella Lane and Vitruvian Way at Park Road Improvements completed. Vitruvian Way at Vitruvian Trail installation of signage to be completed.	N/A	Operating Budget
HSIP - Belt Line Road at Business Avenue Traffic Signal	Traffic signal rebuild with new signal equipment, pedestrian signal equipment, and pavement markings	Construction Phase Contractor has been awarded. TxDOT overseeing construction phase.	August 2024	\$591,757
HSIP - Arapaho Road at Surveyor Boulevard Traffic Signal	Traffic signal rebuild with new signal equipment, ADA pedestrian ramps, pedestrian signal equipment, advanced signage, and pavement markings	Design Phase 100% Draft plans submitted to TxDOT on 12/19. Final submittal due on 2/24.	May 2025	\$601,017
HSIP - Citywide Signal Improvements (23 intersections)	Installation of Flashing Yellow Arrow (FYA) heads and retroreflective signal backplates			\$709,162
HSIP - RRFB/PHB Design (3 locations)	Proposed pedestrian signal, signage, and pavement markings at the following locations: - RRFB: Addison Circle at Quorum Drive - RRFB: Beltway Drive west of Trail - RRFB: Sojourn Drive east of Westgrove Drive	Design Phase Field visit scheduled with Town on 1/27. 60% Draft plans due 3/4.	October 2025 (Ready-to-let date)	\$656,270
HSIP - Marsh Lane at Arapaho Road Traffic Signal	Traffic signal rebuild with new signal equipment, ADA pedestrian ramps, pedestrian signal equipment, and pavement markings	Awaiting Funding Approval HSIP Applications submitted in Nov-2024. Awards to be announced Spring/Summer 2025.	N/A	\$719,674 (Funding applied for, not yet awarded)
HSIP - Addison Road at Arapaho Road / Lindbergh Drive Traffic Signal	Traffic signal rebuild at Addison Road and Arapaho Road with new signal equipment, ADA pedestrian ramps, pedestrian signal equipment, and pavement markings. New signal connection proposed between Arapaho Road and Lindbergh Drive signals along Addison Rd to improve signal coordination and timing efficiencies. Improvements would compliment the DART Silver Line project which has planned improvements at the existing railroad between the two intersections.	Awaiting Funding Approval HSIP Applications submitted in Nov-2024. Awards to be announced Spring/Summer 2025.	N/A	\$725,007 (Funding applied for, not yet awarded)

*Project Status as of January 23, 2025