



TOWN OF ADDISON CHANGE ORDER FORM

Change Order Number: 1

Project Name: Keller Springs Road and Airport Parkway Reconstruction Projects

Project Number(s): IDS 20-63

Project Manager: Carlos A. Negron, P.E.

Date: 10/29/2021

A. INTENT OF CHANGE ORDER

To extend the project schedule for Keller Springs project an additional 189 days. Reference is made to the executed contract between the Town of Addison and Jacobs Engineering Group Inc. on December 10, 2019 and the Private Parking memorandum prepared on May 17, 2021.

B. DESCRIPTION OF CHANGE

1. **Additional days for design.** This time extension for Keller Springs project is required due to the unanticipated delays in design reviews that occurred over the last 1 year and revision to the right-of-way acquisition based on the Private Parking Memorandum. The original design was to be completed for bidding award by June 15, 2021. It is currently anticipated that bidding of the project will now occur in March 2022.

C. REASON FOR CHANGE

Jacobs has identified the need to extend the project schedule.

1. **Additional days for design.** This time extension for Keller Springs project is required due to the unanticipated delays in design reviews that occurred over the last 1 year. The original design was to be completed for bidding award by June 15, 2021. It is currently anticipated that bid award for the Keller Springs Revitalization Project will occur on February 21, 2022.

D. EFFECT OF CHANGE ON CONTRACT PRICE

This change will have the following effect on the cost of this project:

Task	Fee Amount
	\$ 0.00
	\$ 0.00
	\$ 0.00
	\$ 0.00
	\$ 0.00
Total	\$ 0.00
Original Contract Amount	\$ 1,439,000.00
Total Contract Amount (Including Previous Change Orders)	\$ 1,439,000.00
Amount of the Change Order	\$ 0.00
Revised Contract Amount	\$ 1,439,000.00
Total % Increase/Decrease (Including Previous Change Orders)	0.00%

E. EFFECT OF CHANGE ON CONTRACT TIME

This change order will have the following effect on the project schedule:

TASK	WORKING DAYS	TOTAL DAYS
Final (100%) Plan Submittal	88	88
Final Review Comments	17	105
Construction Bid Plans Submittal	26	131
Bidding and Award of the Project	58	189

F. AGREEMENT

By the signatures below, duly authorized agents of the Town of Addison and Jacobs Engineering Group Inc. do hereby agree to append this Change Order Number 1 to the original contract between themselves, dated 12/10/2019.

Jacobs Engineering Group Inc. _____

Company Name

1999 Bryan Street, Suite 1200 _____

Address


Dallas TX 75201 _____

City State Zip

(214) 638-0145 _____

Phone


Project Manager


Patrick A. Diviney, P.E.

Director of Public Works and
Engineering


Shannon Hicks, P.E.

Design Engineer's Signature


Spenta Irani, P.E.

Copies: Design Engineer
PW&E Director
Project Manager

Council Agenda: Agenda Date _____
(if applicable) Item Number _____
Approved _____